

KINGS DYKE CROSSING UPDATE 12TH APRIL 2018

The next meeting will be at the beginning of May as there are a number of activities taking place during April so it will be more valuable for the Project Board so they can report on the progress of these activities.

Programme

- Stage 1 detailed design planned completion late Autumn
- Planned Committee decision to continue to stage 2 (Construction) in September
- Target cost from Kier expected 1st August
- Planned road opening Spring 2020

Land parcels

- 1 - Contract Exchanged
 - 2 - Contracts ready to exchange, but there is a desire to exchange and complete at the same time
 - 3 - Following a meeting on 19th Feb Heads of Terms were agreed. However, some insurance and access issues still have to be agreed with advice from LGSS Law Limited and the owner.
 - 4 - Contracts drafted ready to be sent to their solicitors, Terms to be agreed by their board
- Network Rail - Air Rights agreed in principal, Over-Bridge Agreement is being reviewed by LGSS and CCC Insurance and Risk Manager

Design

- Revised underpass and 4th arm at western roundabout agreed with planners
- Revised horizontal and vertical alignment are being considered to reflect these

Changes

- Site clearance complete
- Ecological Survey commenced today – results due back WC 30th April 2018.
- Trial Hole Surveys and associated Traffic Management – Road space booked for WC 9th April for 4 days (Amended, work will commence on Monday 16ht between the hours of 20.00 and 06.00, The road will not be closed
- GI Survey – Proposed 16th April 2016 – results due back WC 14th May 2018
- Approval in Principle (AIP) design submitted to Network Rail.